PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Development of green space and parks to Vinfield Layout Main Road park ward no-05 Jakkur (Yelahanka Zone)	
2	Estimate amount of work & sanctioned No.	22936000.00 , CE/Lakes/TS-22/2017-18 Dt: 15.11.2017	
3	Amount put to tender	21421261.86	
4	Agreement No	DCF/LAKES/AG/70/2017-18, Dated :20.03.2018	
5	No. & date of work order issued	DCF/LAKES/WO/70/2017-18, Dated :20.03.2018	
6	Time limit originallly fixed for completion of the work	6 months till 19.09.2018	
7	Name of the Contractor	Sri. Mahesh K N	
8	Date of application of the contractor for granting the extension of time	17.09.2018	
9	Date of receipt of application in the Sub Division	17.09.2018	
10	Extension granted if any	-	
11	Work carried out during the first period and Ist extension.	-	
12	Work carried out by the contractor during the original period.	Boundary Fencing, Gazebo, Partly Walking Path improvements, kerb, cobble etc	
13	Work carried out during the 2nd extension.	-	
14	Time now applied	From 20.09.2018 to 31.03.2019	
15	Date of recommending the time limit applied for	17.09.2018	
16	Whether the original application of the Contractor enclosed	yes	
17	Balance works remaining to be done	Walking path improvement completion, Gates, Horticulture works, Electrical works, Fixing of Play and Gym Equipments, benches etc.	
18	Probable time limit required for completion remaing works.	From 20.09.2018 to 31.03.2019	
19	Const of work charge establishment	Nil	
20	Weekly notice as per Rule2 of the contract has been issued.	-	
21	Remarks by the Asst. Executive Engineer (Lakes)	Recommended for time extension without penalty.	Signature : 17/9
22	Daily rate & fine proposed	Extension time may be recommended without fine	
23	Deputy Conservator of Forests (Lakes)	Recommended for time extension without penalty.	Signature : DCF 17/9/18
24	Chief Engineer (Lakes)	Extension of Time Approved.	Signature :

Scanned by CamScanner